EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Drains and Asphalting to Roads in Vinayakanagara Dwarakanagara Sarrounding Area in Ward No. 05 Byatarayanapura Sub Division
2	Amount of Work Portion	1680491.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Sri. Channakeshawa Enterprises (prop Kiran Gowda D)
5	Agreement No	165 / 1.1.21
6	No and date under which work order issued	BBMP/EE/BTP/WO/165/2020-21 Date: 02.01.2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	
	i)	Nil
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	109 Days. 2.4.21 to 20.7.21
15	Date of recommending time limit applied for	Yes
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	20.7.21
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	No
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಪತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner